



HOLY CROSS CHURCH

REBUILD UPDATES

Monday, July 29, 2024

PROGRESS!!

- Conrad Schmitt painter is on-site today, Monday the 29th and Tuesday to take care of touch ups where plaster was cracking.
- Scaffolding removal has begun! See pictures below.
- Air conditioning tubes will be moved to allow for work on the west side of the church.
- Once exterior doors are replaced, we will contact the company who will install the automatic door openers.
- Smithenry Concrete will begin work this week. The first steps will be prepping the area west of the church for the carport/portico including tree and old concrete removal and other necessary dirt work. The day after Picnic, August 5, they will begin pouring concrete and anticipate completing that work within a week. They will also repair the sidewalk on the east side of the church that was damaged when trenching work occurred earlier this year. All timelines are weather permitting.
- Pews are finished!
- Carpet and hardwood flooring are in storage at Dieterich. We are waiting for the tile to arrive.
- Insulation will be blown in the attic the week of July 29.
- Once scaffolding is removed, the windows will be set in the gathering space.
- All lights are installed.
- The sound system will be finished after the scaffolding comes down.
- Smoke and fire detection system will be finished after the scaffolding comes down.
- A request has been submitted to insurance to cover the cost of the "storm windows" replaced and repaired due to fire/heat. This would lower the overall cost for the parish if we do not have to pay for those 8 windows.
- The next parishioner walk through can happen as soon as the subflooring is in place (at least through the middle aisle area). This is a safety concern as the old subfloor is in bad shape.
- Conrad Schmitt painter is on-site today, Monday the 29th and Tuesday to take care of touch ups where plaster was cracking.

- Scaffolding removal has begun! See pictures below.
- Air conditioning tubes will be moved to allow for work on the west side of the church.
- Once exterior doors are replaced, we will contact the company who will install the automatic door openers.
- Smithenry Concrete will begin work this week. The first steps will be prepping the area west of the church for the carport/portico including tree and old concrete removal and other necessary dirt work. The day after Picnic, August 5, they will begin pouring concrete and anticipate completing that work within a week. They will also repair the sidewalk on the east side of the church that was damaged when trenching work occurred earlier this year. All timelines are weather permitting.
- Pews are finished!
- Carpet and hardwood flooring are in storage at Dieterich. We are waiting for the tile to arrive.
- Insulation will be blown in the attic the week of July 29.
- Once scaffolding is removed, the windows will be set in the gathering space.
- All lights are installed.
- The sound system will be finished after the scaffolding comes down.
- Smoke and fire detection system will be finished after the scaffolding comes down.
- A request has been submitted to insurance to cover the cost of the "storm windows" replaced and repaired due to fire/heat. This would lower the overall cost for the parish if we do not have to pay for those 8 windows.
- The next parishioner walk through can happen as soon as the subflooring is in place (at least through the middle aisle area). This is a safety concern as the old subfloor is in bad shape.

TO DONATE:

All donations made to this cause will go directly to the improvement fund. Donations in excess of our goal will go towards additional upgrades and replenishing the church's building fund. Donations will need to be made out to "**Holy Cross Building Fund**" and please specify in the memo line "**Improvement Project**". Donations can be mailed to: **Holy Cross 5782 Ingraham Lane Newton, IL 62448**, or dropped in the collection at church. You can also donate online securely through the Holy Cross Church website www.holycrosswendelin.com or QR Code.

This is our opportunity to make significant improvements to our beautiful church that will last for many generations to come. Thank you in advance for your generosity!



Donation QR Code





















